

November 1, 2023

Via E-Mail

Bear Valley Electric Service, Inc. ("BVES or Bear Valley") hereby transmits for filing the following:

<u>SUBJECT:</u> Q3 2023 BVES Quarterly Notification to the Office of Energy Infrastructure Safety Regarding BVES's Implementation of its Wildfire Mitigation Plan Pursuant to Public Utilities Code Section 8389(e)(7)

Pursuant to Public Utilities Code ("PUC") Section 8389(e)(7), and the February 16, 2021 Office of Energy Infrastructure Safety ("Energy Safety") Compliance Operational Protocols, Bear Valley submits to Energy Safety this notification detailing the implementation of its approved Wildfire Mitigation Plan ("WMP"), implementation of BVES's most recent safety culture assessment, the recommendations of the most recent safety culture assessment, and a statement of activities and recommendations of the BVES Safety and Operations Committee meetings that occurred during the quarter.

Bear Valley is simultaneously submitting this quarterly notification to the California Public Utilities Commission as an information-only submittal via email to edtariffunit@cpuc.ca.gov. Additionally, this filing will be posted to the BVES website at https://www.bvesinc.com/safety/wildfire-mitigation-plan.

PURPOSE

The purpose of this notification is to comply with the requirements of Section 8389(e)(7), which were added to the Public Utilities Code by Assembly Bill (AB) 1054 on July 12, 2019, and subsequently amended by AB 148 on July 22, 2021, to reflect the transition of the Wildfire Safety Division at the California Public Utilities Commission ("CPUC") to the Energy Safety. Section 8389(e)(7) requires electrical corporations to file a notice of implementation of its wildfire mitigation plan with Energy Safety "on a quarterly basis that details the implementation of both its approved wildfire mitigation plan and recommendations of the most recent safety culture assessment, and a statement of recommendations of the board of directors safety committee meetings that occurred during the quarter." Section 8389(e)(7) also requires that the notification "summarize the implementation of safety committee recommendations from the electrical corporation's previous notification and submission."

This Quarterly Notification Letter ("QNL") reports BVES's 2023 third quarter ("Q3") WMP activities, progress on implementing the recommendations of the most recent safety culture assessment, and Safety Committee recommendations and meetings.

IMPLEMENTATION OF BVES'S WILDFIRE MITIGATION PLAN

To support sustained implementation and improvement of the WMP, BVES continues to track progress through metrics on applicable initiatives in 8 categories for mitigating wildfires in addition to the quarterly data, which conform to OEIS standards. BVES's quarterly initiative summary presentation includes information submitted to the OEIS under the Quarterly Data Report ("QDR") filings for Q3 2023 prepared in accordance with Energy Safety Data Guidelines (Version 3.0) of December 14, 2022.

In Attachment A, BVES provides an initiative summary of progress for individual mitigation measures during Q3 2023.

Overview of Significant Achievements and Issues

BVES made significant progress in achieving its WMP initiative targets for 2023.

As of the end of Q3 2023, some of the more significant achievements were:

- Exceeded the 2023 Q3 target to harden 100 additional poles along the main evacuation routes to the Big Bear Lake area by installing fire resistant wire mesh on 113 poles in Q3. This completes and exceeds BVES's effort to have 500 poles hardened by 2023 with a YTD of 909 poles hardened.
- Replaced 309 poles by the end of Q3. This exceeds the target of 140 by Q3 and exceeds the annual target of 200 for 2023.
- Replaced 8.09 circuit miles of 4 KV distribution bare wire with covered conductor exceeding the planned 6.4 circuit mile for Q3. YTD BVES has replaced 19.71 circuit miles, exceeding its annual target of 12.9 for 2023.
- Conducted 39 substation inspections, exceeding its target for Q3.
- Installed 35 Fault Indicators (FIs) in Q1, exceeding the target of 5 and meeting the annual goal in Q1. No additional FIs were installed in Q3 due to the annual target being met. BVES front loaded this effort to reduce risk prior to fire season.
- Connected 2 Substations and 6 Field Switches to SCADA as part of the System Automation initiatives. BVES is currently on track to meet its 2023 target for both programs.
- A total of 31 attachments were remediated as part of The Tree Attachment Removal Program in Q3. YTD BVES has remediated 114 attachments, exceeding its annual target of 100 for 2023.
- Removed or remediated 31 trees that had fall-in risk bringing the YTD total to 102 exceeding the target of 66 by the end of Q3, and putting the program ahead of its goal for Q4 as well.
- Community engagement on PSPS and WMP was at 606 engagements of various types by the end of Q3, which exceeds the end of Q3 annual target of 270 engagements.
- By the end of Q3 2023, BVES completed 89 of a targeted 88 circuit miles of detailed inspections of distribution electric lines and equipment along with inspecting vegetation around distribution electric lines. In addition, 158 of a targeted 158 miles of patrol inspections were completed.

• By the end of Q3 2023, BVES completed its annual LiDAR survey (205.2 circuit miles targeted), annual UAV thermography inspection (205.2 circuit miles targeted) and annual UAV photography/videography inspection (205.2 circuit miles targeted) of the overhead distribution and sub-transmission system. The 3rd party ground patrol the overhead distribution and sub-transmission system is delayed until the beginning of Q4 2023 due to scheduling issues.

Bear Valley did not meet or exceed its target for the Radford Line Replacement Project to replace poles with fire resistant poles and install covered conductors. Construction work on the Radford Line Replacement Project, which replaces bare wire with covered conductor and wood poles with fire resistant poles in the High Fire Threat District Tier 3, is delayed at least until Spring 2024 (previously BVES planned to start construction no later than June 2022). The delay is due to the United States Forest Service ("USFS") not approving BVES's permit to start and complete construction before the winter weather season in 2023. BVES is working closely with the USFS and has made significant progress in satisfying USFS permitting requirements. BVES believes it is on track to obtain the permit according to the following updated timeline of major permitting milestones:

- Submit revised permit application to USFS for cultural survey- Step Completed
- USFS responds with 6 additional questions, Archaeologist will answer and resubmit – Step Completed
- Receive approval from USFS to conduct cultural survey-5 weeks Step Completed
- Archaeologist will conduct cultural survey, write up report for NEPA & CEQA then sends to USFS – Step Completed
- USFS accepts cultural report and submits to San Manual Indian tribes for review – Submitted 7/24/23
- San Manuel and Morongo complete the tribal consultation and return the cultural report to USFS **Step Completed**
- USFS submits the cultural report to SHPO for review Submitted 9/19/23
- USFS finalizes federal CE Anticipated November 2023
- SHPO completes review and accepts cultural report Anticipated November 2023
- USFS signs CE, NEPA process complete Anticipated November 2023
- BVES files notice of detention with San Bernardino Co. clerk recorder Anticipated November 2023
- Once State categorical exemption is filed with county clerk recorder there is a 30 day period for legal challenge-if no challenges-CEQA CE is final Anticipated week of 11/27/23

Based on this timeline, BVES anticipates commencing the project in Spring 2024 depending on snowpack and complete the project prior to fire season 2024.

In the interim, BVES will continue to de-energize the Radford Line when load requirements do not require its operation, generally from the end of March through November of each year. Prior to energizing the Radford Line, BVES will patrol the line. Additionally, when the line is energized, the recloser for that circuit will be placed in manual (no automatic reclosing).

IMPLEMENTATION OF BVES'S MOST RECENT SAFETY CULTURE ASSESSMENT

On May 8, 2023, Energy Safety issued the 2022 Safety Culture Assessment report for BVES. The following summarizes the SCA report's recommendations:

Refine Contractor Strategic Improvement Plan:

- In collaboration with BVES's contractors, Energy Safety finds BVES should review
 and refine its current strategic improvement plan to address gaps in overall safety
 culture for contractors. This plan should propose ways to improve contractor
 relationships with BVES supervisors and contractor empowerment to address
 problems in a timely fashion. This recommendation builds upon a 2021 SCA
 recommendation.
- In response to this recommendation, BVES:
 - Refined its strategic improvement plan to address gaps in overall safety culture for contractors.
 - Worked with contractors to understand why they have lowered their opinion about safety culture and implement specific measures to address their concerns.
 - o Is implementing a formal contractor safety program that includes improvements to onboard, train, and otherwise engage contractors in its strategic plan.
 - o Is conducting briefings to contractors' workers on the importance of their work in increasing public safety and mitigating wildfire.
 - Is engaging BVES supervisors to listen to, support, and empower contractors.

Address Safety Culture Opportunities for the Design and Construction Business Unit:

- Energy Safety stated BVES should develop and implement a strategic improvement plan to address the workforce survey result indicating that Design and Construction employees have a less positive experience of safety culture in the wildfire mitigation work context than other employees. The survey also indicated that this unit may lack effective supervision. This is a new recommendation in response to the 2022 SCA inputs. Although BVES's 2022 workforce survey showed improvement over 2021 in the overall score and across the different statement categories, comparisons of results by business unit revealed inconsistencies in the way employees experience safety culture at BVES, especially in the results from the Design and Construction business unit. BVES should undertake measures to improve the safety culture experience of this business unit.
- In response to this recommendation, BVES:
 - o Is conducting one-on-one meetings between the BVES President and Design & Construction employees to further gage their safety culture views and refine plan

- to improve their safety culture. These sessions are designed to be open two-way conversations and to solicit employee inputs and perceptions on safety culture at BVES.
- o Is ensuring that the concerns indicated on the surveys by Design & Construction employees are addressed by senior management & supervisors.
- Is reinforcing the elements that promote improved safety culture and safety related communications. For example, BVES President has made it clear to all employees that:
 - No job should start until everyone on the team understands the task at hand and safety precautions and is satisfied that the safety precautions being taken are appropriate and more than sufficient;
 - No job should be performed in a manner below the Company's high standards that might in anyway compromise worker and/or public safety;
 - Any employee is fully empowered to stop work and has the duty to do so, if they believe public and/or worker safety is at risk or being compromised; and
 - While the Company has set challenging WMP initiative targets, the drive to achieve these targets should never be cause to compromise the Company's high standards and put worker and/or public safety at risk.

Strengthen Safety-Enabling Systems:

- Energy Safety indicates BVES should strengthen its safety-enabling systems by improving protocols for responding to near misses and hazards, including their reporting and management. This is a new recommendation in response to the 2022 SCA inputs. BVES should continue to build its "Continuous Improvement Program" described in its 2022 safety culture objectives to improve employee understanding of the importance of submitting incident reports, including near-miss reports. BVES should strengthen hazard and near-miss response, recognition, and reporting through increased worker involvement, worker training, and formal recognition of workers for reporting near misses and hazards. In particular, BVES should conduct at least one training on near-miss reporting protocols. BVES should identify and address any barriers to reporting within its safety-enabling systems (procedures, software, communication, etc.).
- In response to this recommendation, BVES:
 - Conducted companywide training on "near-miss" and "hazard" reporting led by senior management including clear definitions and instructions on recognizing each event type.
 - Took steps to ensure employees understand that senior management encourages "near-miss" and "hazard" reporting by directly engaging supervisors and rewarding employees that make meaningful "near-miss" reports.
 - Is documenting and tracking the number of safety event reports submitted by employees on a monthly basis as well as the quality of the reports.
 - Is having management assess the quality of the near-miss and hazard reports, noting any trends identified, and identifying actions taken to improve safety based on the reports.

Implement use of specific leading indicators:

- Energy Safety notes BVES should further develop and implement the use of specific leading indicators to improve safety and health outcomes in connection with its 12-month goal to establish, collect, and publish a set of safety metrics, including leading indicators, to evaluate safety. This is a new recommendation in response to the 2022 SCA inputs. Leading indicators can play a vital role in preventing worker fatalities, injuries, and illnesses and strengthening other safety and health outcomes in the workplace. Leading indicators can also be used to design proactive, preventive measures. They can shed light on issues with the effectiveness of safety and health activities and reveal potential problems in a safety and health management system. BVES should prioritize tracking leading indicator safety performance metrics and identify specific leading indicators to provide insights into potential interventions. Some metrics to add might include the number of employees BVES trains in nearmiss reporting, how many and which kinds of remediation it undertakes in response to hazard reports, and the number of employee-led hazard solutions it implements.
- In response to this recommendation, BVES:
 - Is tracking the following leading indicators: safety training completion rate, number of pre-job briefs (tailboards), number of Job Hazard Analyses (JHAs) performed, number of Vegetation Management Quality Checks performed, number of WMP work Quality Checks performed, number of near-misses, and number of contractor-BVES meetings on safety items.
 - o Includes a discussion of leading indicators at monthly employee-management safety committee meetings.
 - o Includes leading indicators on monthly safety dashboard email to employees.
 - o Has supervisors review and discuss leading indicators with employees.

As indicated above, BVES agrees with implementing the 2022 SCA recommendations and developed and initiated an action plan to implement them.

In July 2023, BVES employees and contractors, involved in WMP work, completed the 2023 Safety Culture Assessment (SCA) surveys and BVES submitted the documents requested by Energy Safety's SCA Team for the 2023 SCA.

SAFETY AND OPERATIONS COMMITTEE RECOMMENDATIONS AND MEETINGS

Recommendations from the Most Recent Quarter

During the Q3 2023, the Safety and Operations Committee ("Committee") met once on August 17, 2023. The Committee recommended approval of an increase to the 2023 Capital Investment budget to support WMP grid hardening projects scheduled for 2023. This recommendation was approved by the Board of Directors and BVES continued to execute its grid hardening projects to further reduce the risk of wildfire and PSPS events. The Safety Committee also recommended authorization of 2024 Capital Investment budget to support WMP grid hardening initiatives scheduled for 2024 so

that BVES management could order long-lead equipment and material to support the initiatives. This recommendation was also approved by the Board of Directors.

Progress on Previous Recommendations

On February 23, 2023, the Safety Committee reviewed and discussed BVES management's proposed 2023-2025 WMP initiatives and targets, agreed with management's proposals, and recommended BVES adopt the initiatives and targets. This recommendation was fully implemented by BVES management.

On June 8, 2023, the Safety Committee reviewed the recommendations of the 2022 Safety Culture Assessment (SCA) and BVES management's proposed course of action to implement the recommendations. The Safety Committee recommended that BVES implement the recommendations and that some of the proposed actions be accelerated. This recommendation was fully implemented by BVES management.

Summary of Meetings

On August 17, 2023, BVES convened the Safety and Operations Committee ("Committee"). Chairman Paul Marconi briefed the Committee on current safety items at BVES including WMP compliance and safety certification, safety metrics and performance, Safety Culture Assessment results, and the status of 2023-2025 WMP initiatives and targets achieved in 2023 Q2, and provided explanations for the targets that were off track and management's plan to get back on track. Mr. Marconi then briefed the Committee on the results of the most recent Wildfire Awareness Survey and trends from past surveys. He then updated the Committee on revisions to Bear Valley's Public Safety Power Shut-offs Decision Process. The Committee discussed the briefed items, asked questions, which Mr. Marconi addressed, and, based on the information briefed, the Committee did not see the need to alter the initiatives or provide additional direction to management.

Mr. Marconi then provided the Committee an overview on device Fast Trip Settings used by BVES and what other California utilities are doing in this area. The Committee members expressed some possible concerns in using Fast Trip Settings and recommended that management engage an expert consultant to explore further the applicability of Fast Trip Settings in the BVES system.

Mr. Marconi discussed with the Committee additional 2023 capital budget authorization and 2024 capital budget authorization requests, which include WMP projects. He then referred the Committee to a draft resolution recommending that the Board approve the capital expenditures for the WMP capital improvement projects. The Committee discussed the resolution, and upon motion duly made, seconded and unanimously carried, the Committee approved the resolution.

Sincerely,

/s/ Jeff Linam

Jeff Linam Manager, Regulatory Affairs Golden State Water Company 630 East Foothill Blvd. San Dimas, California 91773

Email: RegulatoryAffairs@bvesinc.com

Attachment A

Initiative Summary of Progress for Individual Mitigation Measures during Q3 2023



Wildfire Mitigation Plan Quarterly Notification Letter Initiatives Update

Bear Valley Electric Service, Inc.

WMP Activity Summary

Fire-Resilient Right-of-Ways

VM_13

Vegetation Management

VM 14

Not Started Completed/Ongoing Ahead of Plan On Track Off Track Not Currently Scheduled* **Wildfire Mitigation Strategy Emergency Preparedness Community Outreach & Development Engagement Emergency Preparedness Plan** External Collaboration and **Public Emergency** Emergency Preparedness Plan Coordination **Communication Strategy** External Collaboration and EP 1 Public Emergency Communication Public Outreach and Education Awareness Program Wildfire Mitigation Strategy Development Coordination Strategy Wildfire Mitigation Strategy Development Public outreach and education awareness program EP_2 EP_3 WMSD 1 COE 1 **Preparedness and Planning for Service Restoration Customer Support in Wildfire and PSPS Emergencies** Preparedness and Planning for Service Restoration **Engagement with Access and Functional Needs** Customer Support in Wildfire and PSPS Emergencies **Populations Risk Methodology & Assessment** EP 4 EP 5 **Engagement with Access and Functional Needs Populations Risk Methodology and Assessment** COE 2 **Situational Awareness & Forecasting** Technosylva Contractor RMA 1 **Grid Monitoring Systems Grid Monitoring Systems Environmental Monitoring Systems Collaboration on Local Wildfire Mitigation Planning** Install Fault Indicators Online Diagnostic System Advanced weather monitoring and Collaboration on Local Wildfire Mitigation Planning SAF 2 SAF_3 weather stations COE 3 **Overview of the Service Territory** SAF 1 **Environmental Compliance and Permitting Best Practice Sharing with Other Utilities Ignition Detection Systems Weather Forecasting Fire Potential Index Environmental Compliance and Permitting** Best Practice Sharing with Other Utilities **HD ALERTWildfire Cameras** Weather Forecasting Fire Potential Index ST 1 COE 4 SAF 4 SAF 5 SAF 6 **Vegetation Management & Inspections Vegetation Inspections Vegetation Inspection Vegetation Inspection Vegetation Inspection Vegetation Inspection Vegetation Inspection Detailed Inspections** Patrol Inspections UAV HD Photography/Videography LiDAR Inspection **3rd Party Ground Patrol** Substation inspections VM 1 VM 2 VM 3 VM 4 VM 5 VM 6 **Wood and Slash Management** Clearance **Fall-In Mitigation High-Risk Species Pole Clearing Substation Defensible Space** Wood and Slash Management Clearance Fall-In Mitigation High-Risk Species Pole Clearing VM 8 VM 9 Substation Defensible Space VM 10 VM 12 VM_7 VM 11 **Emergency Response Vegetation Management Quality Assurance / Quality Control Workforce Planning** Vegetation Management **Enterprise System** Fire-Resilient Right-of-Ways **Emergency Response** Veaetation Management **Vegetation Management Quality Open Work Orders** Vegetation Management

Assurance / Quality Control

VM 16

Open Work Orders

VM 17

Workforce Planning

VM_18

Enterprise System

VM 15

WMP Activity Summary

Not Started Completed/Ongoing Ahead of Plan On Track Off Track Not Currently Scheduled*

Covered Conductor Installation

Covered Conductor Replacement Project GD 1

Transmission Pole/Tower Replacement and Reinforcement N/A GD 7

Installation of System **Automation Equipment** Switch and Field Device

Automation GD 13

Other Grid Topology Improvements to Mitigate or Reduce PSPS Risk

Other Grid Topology Improvements to Mitigate or Reduce PSPS Events GD_20

> Asset Inspection **UAV Thermography** GD_27

Asset Management and Inspection Enterprise System(s) Asset Management and Inspection Enterprise System(s)

GD 34

Covered Conductor Installation

Radford Line Replacement **Project** GD 2

Traditional Overhead Hardening Traditional Overhead Hardening GD 8

GD 14

BVPP Phase 4 Upgrade Project

GD 21

Asset Inspection

UAV HD

Photography/Videography

GD 28

Quality Assurance / Quality

Control

Asset Quality Assurance

/ Quality Control

GD_35

Installation of System Installation of System **Automation Equipment Automation Equipment** Capacitor Bank Upgrade Project

Fuse TripSaver Automation GD 15

Other Technologies and Systems **Not Listed Above Not Listed Above**

Partial Safety and Technical Upgrades to Maltby Substation

Other Technologies and Systems

GD 22

Asset Inspection LiDAR Inspection

GD 29

GD_36

Equipment Settings to Reduce Open Work Orders Wildfire Risk Asset Open Work Orders

Equipment Settings to Reduce Wildfire Risk GD 37

Asset Inspection

GD 30

Distribution Pole Replacement and Reinforcement

Covered Conductor Replacement Project GD 4

Microgrids

Bear Valley Solar Energy Project GD 10

Installation of System **Automation Equipment**

Distribution Management Center GD 17

Other Technologies and Systems

Partial Safety and Technical Upgrades to Village Substation

GD 24

Asset Inspection

Intrusive Pole Inspections GD 31

Grid Response Procedures and Notifications

Grid Response Procedures and **Notifications** GD 38

Distribution Pole Replacement and Reinforcement

Radford Line Replacement GD 5

Microgrids

Energy Storage Project GD 11

Line Removals (In

Line Removals (in HFTD) GD_18

Asset Inspection

Detailed Inspections

GD 25

Risk of Ignition Tree Attachment Removal

Project GD 19

Distribution Pole Replacement

and Reinforcement

Evacuation Route Hardening

Proiect

GD 6

Installation of System

Automation Equipment

Substation Automation

GD_12

Other Grid Topology

Improvements to Minimize

Asset Inspection

Patrol Inspections GD 26

Equipment Maintenance and Repair

Equipment Maintenance and Repair GD 33

Workforce Planning

Asset Workforce Planning GD 40

Grid Design, Operations & Maintenance

Emerging Grid Hardening Technology Installations and Pilots

Emerging Grid Hardening Technology Installations and Pilots GD 9

Undergrounding of Electric

Lines and/or Equipment

Minor Undergrounding

Upgrades Projects

GD 3

Installation of System Automation Equipment

Server Room GD 16

Other Technologies and Systems

Not Listed Above

Safety and Technical Upgrades to

Lake Substation

GD 23

Not Listed Above

Asset Inspection

Substation Inspections GD 32

Personnel Work Procedures and Training in Conditions of **Elevated Fire Risk**

Personnel Work Procedures and Training in Conditions of Elevated Fire Risk GD_39

Emergency Preparedness

Emergency Preparedness
Plan
EP_1
Established /
Ongoing

External Collaboration and
Coordination
EP_2
Established /
Ongoing

Public Emergency
Communication Strategy
EP_3
Established /
Ongoing

Preparedness and Planning for Service Restoration EP_4 Established / Ongoing Customer Support in Wildfire and PSPS Emergencies EP_5

Established / Ongoing

Emergency Preparedness and Response Program and PSPS Plan:

Volume vs 2023 Goal: BVES did not record an emergency in Q3 of 2023. This means that the use of the Emergency Preparedness & Response Program was not required. BVES continues to review the effectiveness of its PSPS Plans and its Emergency Response through internal review and desktop exercises.

Community Outreach & Engagement

Public Outreach and Education Awareness Program

COE_1

Exceeded Target

Engagement with Access and Functional Needs Populations COE 2

On Track

Public Outreach and Education Awareness Program:

Volume vs Q3 2023 Goal: BVES had planned to conduct at a minimum of 270 outreach activities by the close of Q3. BVES recorded 606 outreach activities, 224% of target for Q3. **You Actions:** Grizzly Newspaper advertisements are posted.

Key Actions: Grizzly Newspaper advertisements are posted during the week (M-F) for either WMP or PSPS and BVES will have 1 advertisement broadcasted each month.

nave i advertisement broadcasted each

Engagement with Access and Function Needs (AFN) Populations:

Volume vs 2023 Goal: BVES has an established program in place to identify AFN customers and provide assistance during PSPS.

Key Actions: BVES continues to evaluate the functionality of its AFN program as it relates to PSPS and wildfire events. BVES verified the AFN list, and associated needs twice per month for 6 additional verifications in O3.

Collaboration on Local Wildfire Mitigation Planning COE_3

On Track

Collaboration on Local Wildfire Mitigation Planning:

Volume vs 2023 Goal: BVES plans to engage with Local Support (Fire Department & Forest Service) on a regular basis to discuss project statuses as well as general needs and gaps for the upcoming fire season

Key Actions: BVES established plans to engage in coordination efforts based on PSPS activations, which will include suppression agencies.

Best Practice Sharing with Other Utilities COE_4

On Track

Best Practice Sharing with Other Utilities:

Volume vs 2023 Goal: BVES plans to evaluate the available working groups and conferences and make determinations on which groups/conferences add the most value to their wildfire program.

Key Actions: BVES has begun to review available working groups and conferences. BVES was able to attend 24 working groups in Q1, 29 in Q2 and an additional 37 in Q3.

Situational Awareness & Forecasting

Environmental
Monitoring Systems
SAF_1
Advanced Weather
Monitoring and
Weather Stations
On Track

Advanced Weather Monitoring and Weather Stations:

Volume vs 2023 Goal: BVES completed the installation of all planned Weather Stations in 2022. This program has transitioned to maintaining normal operation of said equipment. **Key Actions:** BVES determined all the maintenance needs of the weather equipment were met in Q3.

Ignition Detection
Systems
SAF_4
HD ALERTWildfire
Cameras
Complete

HD ALERTWildfire Cameras:

Volume vs 2023 Goal: BVES completed the installation of all planned HD ALERTWildfire Cameras in 2022. BVES provides O&M support as requested by USCD (HD ALERTWildfire Camera owner).

Key Actions: All cameras are in operation providing complete and overlapping coverage of the BVES service territory.

Grid Monitoring Systems
SAF_2
Fault Indicator
Instillation
Ahead of Plan

Fault Indicator Instillation:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 20 fault indicator installations by the end of Q3. BVES was able to complete 35 installations in Q1 with no additional installs in Q2 or Q3.

Key Actions: BVES was able to complete 35 fault indicator installations. BVES is currently ahead of plan for 2023.

Weather Forecasting SAF_5 On Track

Weather Forecasting:

Volume vs 2023 Goal: BVES employs a weather consultant and uses Technoslyva's WFA-E application as its modeling software for wildfire spread potential based off current weather conditions. **Key Actions:** This is an ongoing effort that continued throughout O3

Grid Monitoring Systems
SAF_3
Online Diagnostic
System

On Track

Online Diagnostic System:

Volume vs 2023 Goal: BVES plans to install online diagnostic capabilities on 1 circuit in 2023, and that will occur in Q4. **Key Actions:** No online diagnostic capability installation are schedule until Q4.

Fire Potential Index
SAF_6
On Track

Fire Potential Index:

Volume vs 2023 Goal: BVES is currently using NFDRS for its FPI but is transitioning to have Technosylva develop a BVES specific FPI

Key Actions: BVES is worked with Technosylva to develop a scope of work for the FPI development project.

Risk Methodology & Assessment

Risk Methodology and Assessment RMA_1

Technosylva Contractor Program

On Going

Contracting with Risk Mapping Resource:

2023 Goal: For 2023 BVES plans to continue its work with Technosylva to maintain its real time risk mapping capabilities with accurate electrical system

inputs.

Key Actions: Regular meetings to discuss program status with Technosylva.

Overview of the Service Territory

Environmental Compliance and Permitting ST 1

On Going

Environmental Compliance and Permitting:

2023 Goal: Environmental Compliance and Permitting is an as needed program for BVES. When new projects are launched BVES relies on its environmental consultant to confirm all permitting requirements for the projects. The consultant also verifies that all current BVES facilities have their appropriate permits.

Key Actions: Ongoing review of permitting for BVES facilities.

Wildfire Mitigation Strategy Development

Wildfire Mitigation Strategy
Development
WMSD 1

On Going

Wildfire Mitigation Strategy Development:

2023 Goal: For 2023 BVES plans to develop and issue its WMP for approval. Following approval, the WMP will be posted to its website for public viewing. **Key Actions:** BVES submitted its WMP to EnergySafety for review and approval on May 8, 2023.

Vegetation Management & Inspection

Vegetation Inspections
VM_1
Detailed Inspection
On Track

Detailed Inspection:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 88 circuit miles of inspection by the end of Q2. BVES was able to complete 89 circuit miles by Q3.

Key Actions: BVES was able to complete 89 circuit miles of inspection. BVES is currently on track for 2023.

Vegetation Inspection
VM_2
Patrol Inspection
On Track

Patrol Inspection:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 158 circuit miles of inspection by the end of Q3. BVES was able to complete 158 circuit miles by Q3.

Key Actions: BVES was able to complete 158 circuit miles of inspection. BVES is currently on track for 2023.

Vegetation Inspection
VM_3
UAV HD Photography /
Videography
On Track

UAV HD Photography / Videography:

Volume vs 2023 Goal: BVES planned to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023.

Key Actions: BVES completed 205.2 circuit miles of inspection in Q3.

Vegetation Inspection
VM_4
LiDAR Inspection
On Track

LiDAR Inspection:

Volume vs 2023 Goal: BVES planned to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023.

Key Actions: BVES completed 205.2 circuit miles of inspection in Q3.

Vegetation Inspection VM_5 3rd Party Ground Patrol Off Track

3rd Party Ground Patrol:

Volume vs 2023 Goal: BVES planned to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023.

Key Actions: BVES completed 0 circuit miles of inspection in Q3 due to scheduling issues. BVES will complete the 205.2 miles of inspection at the beginning of Q4.

Vegetation Inspection
VM_6
Substation Inspections
On Track

Substation Inspections:

Volume vs Q3 2023 Goal: BVES planned to complete 108 substation inspections by the end of Q3. BVES was able to complete 117 substation inspections through Q3.

Key Actions: BVES was able to complete 117 substation inspections through Q3. BVES is currently on track for its target in 2023.

Pole Clearing VM_7
On Track

Pole Clearing:

Volume vs 2023 Goal: BVES has an established pole clearing program. Throughout the year BVES reviews the procedure and updates it if the need arises.

Key Actions: BVES continues to evaluate where pole clearing is necessary and takes action.

Wood and Slash
Management
VM_8
On Track

Wood and Slash Management:

Volume vs 2023 Goal: BVES contracts vegetation clearing to a 3rd party contractor. The contractor is responsible for meeting the waste removal requirements.

Key Actions: BVES verified that the contractor adhered to the waste removal requirements outlined in the contract.

Clearance VM_9 On Track

Vegetation Clearance:

Volume vs Q3 2023 Goal: BVES planned to complete 54 circuit miles of clearing by Q3. BVES was able to complete 56.92 circuit miles by close of Q3.

Key Actions: BVES was able to complete 56.92 circuit miles by the close of Q3 putting BVES back on track to meet its 2023 target.

Fall-In Mitigation VM_10

Fall-In Mitigation:

Volume vs Q3 2023 Goal: BVES planned to complete 66 tree remediations or removals to prevent fall-in by Q3. BVES was able to complete 102 tree remediations or removals by Q3.

Key Actions: BVES was able to complete 102 remediations or removals. BVES is currently ahead of plan for its target in 2023.

Ahead of Plan

Not Started Completed Ahead of Plan On Track Off Track

Vegetation Management & Inspection

Substation Defensible
Space
VM_11
On Track

Substation Defensible Space:

Volume vs Q3 2023 Goal: BVES's contracted vegetation resource conducts regular clearing to verify compliance with the GO requirements. BVES's Substation Inspection program verifies compliance.

Key Actions: BVES was able to complete 39 substation inspections and 4 abatements for Q3 of 2023. BVES is currently on track to complete its target for 2023.

High-Risk Species
VM_12
On Track

High-Risk Species:

Volume vs 2023 Goal: BVES conducts as needed remediation of high-risk species in its service territory. There are no specific program targets for 2023.

Key Actions: BVES will take action as inspection findings and VM crews identify high-risk specifies throughout 2023.

Fire-Resilient Right-of-Ways VM_13 On Track

Fire-Resilient Right-of-Ways:

Volume vs 2023 Goal: BVES's contracted vegetation resource (forester) conducts regular inspections to verify compliance with requirements and to seek opportunities to make right of ways more resilient.

Key Actions: BVES will take action on vegetation resource's recommendations in this area.

Emergency Response
Vegetation Management
VM_14
On Track

Emergency Response Vegetation Management:

Volume vs 2023 Goal: BVES's contracted vegetation contractor's crews are contractually available on an as needed basis for disaster or emergency event vegetation management.

Key Actions: BVES will mobilize and dispatch VM crews as

Vegetation Management Enterprise System VM_15

On Track

Vegetation Management Enterprise System:

Volume vs 2023 Goal: The Vegetation Management Enterprise System is an ongoing activity for BVES. Currently its systems are standalone but due to BVES's size this is not a major concern. **Key Actions:** BVES continue to evaluate the need for automated and master systems as it relates to vegetation management.

Quality Assurance /
Quality Control
VM_16
Vegetation
Management Quality
Assurance / Quality
Control
On Track

<u>Vegetation Management Quality Assurance / Quality Control:</u>

Volume vs Q3 2023 Goal: BVES planned to complete 4 vegetation management audits by the end of Q3. BVES was able to complete the 4 audits by the close of Q3.

Key Actions: BVES completed 1 audit in Q3 with a YTD total of 4 vegetation management audits in 2023. BVES is currently on track to complete its audits per the schedule for 2023.

Open Work Orders
VM_17
Vegetation
Management Open
Work Orders
On Track

Vegetation Management Open Work Orders:

Volume vs 2023 Goal: For 2023 BVES has a goal to have no work orders exceeding the GO 95 Rule 18 corrective action timeframe.

Key Actions: BVES did not have any work orders that exceeded the GO 95 timeframe in O3.

Workforce Planning
VM_18
Vegetation
Management
Workforce Planning
On Track

Vegetation Management Workforce Planning:

Volume vs 2023 Goal: For 2023 BVES has a goal to verify that the wildfire related positions are appropriately staffed. This review is conducted quarterly.

Key Actions: BVES reviewed and verified that the appropriate staffing levels exist for wildfire related positions.

needed in 2023.

Grid Design, Operations & Maintenance

Covered Conductor
Installation
GD_1
Covered Conductor
Replacement Program
Ahead of Plan

Covered Conductor Replacement Program:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 8.9 circuit miles by the end of Q3. BVES was able to complete 19.71 circuit miles by Q3.

Key Actions: BVES was able to complete 8.09 circuit miles of covered conductor instillation in Q3. BVES is currently ahead of projection for 2023 with 19.71 miles completed.

Covered Conductor
Installation
GD_2
Radford Line
Replacement Project
Off Track

Radford Line Replacement Project:

Volume vs 2023 Goal: BVES plans to complete the Radford Line covered conductor project in 2023. BVES plans to replace 1 circuit mile in Q3 and 1.7 circuit miles in Q4, for a total of 2.7 circuit miles replaced. BVES is experiencing permit issues with the Forest Service.

Key Actions: No replacements were conducted in Q3. BVES continues to discuss status with the Forest Service.

Installation of System
Automation Equipment
GD_14
Capacitor Bank
Upgrade Project
On Track

Capacitor Bank Upgrade Project:

Volume vs 2023 Goal: BVES plans to connect and automate 6 Capacitor Banks to SCADA in Q4 for a total of 6 Capacitor Banks in 2023.

Key Actions: No Capacitor Banks automation and connections are schedule until Q4.

Installation of System
Automation Equipment
GD_15
Fuse TripSaver
Automation

On Track

Fuse TripSaver Automation:

Volume vs 2023 Goal: BVES plans to connect and automate 10 Fuse TripSavers to SCADA in Q4, for a total of 10 Fuse TripSavers in 2023.

Key Actions: BVES installed 6 Fuse TripSavers automation and connections were installed in Q3.

Microgrids
GD_10
Bear Valley Solar
Energy Project
Not Started

Bear Valley Solar Energy Project:

Volume vs 2023 Goal: The Bear Valley Solar Energy Project is not scheduled for construction in 2023.

Key Actions: BVES working to establish a Purchase & Sales Agreement with the developer and file an application with the CPUC in 2023.

Microgrids
GD_11
Energy Storage Project
Not Started

Bear Valley Energy Storage Project:

Volume vs 2023 Goal: The Energy Storage Project is not scheduled for construction in 2023.

Key Actions: BVES working to establish a Purchase & Sales Agreement with the developer and file an application with the CPUC in 2023.

Installation of System
Automation Equipment
GD_12
Substation Automation
On Track

Substation Automation:

Volume vs 2023 Goal: BVES plans to connect and automate 2 substations to SCADA in Q3 and 1 substation in Q4, for a total of 3 substations in 2023.

Key Actions: BVES connected and automated 2 substations to SCADA in O3.

Installation of System
Automation Equipment
GD_13
Switch and Field Device
Automation
On Track

Switch and Field Device Automation:

Volume vs 2023 Goal: BVES plans to connect and automate 6 Field Switches to SCADA in Q3 and 7 Field Switches in Q4, for a total of 13 Field Switches in 2023.

Key Actions: BVES connected and automated 6 Field Switches to SCADA in Q3.

Grid Design, Operations & Maintenance

Installation of System
Automation Equipment
GD_16
Server Room

Server Room:

Volume vs 2023 Goal: BVES plans to install a Server Room at its main office in 2023.

Key Actions: The project is on schedule for completion in 2023.

Installation of System Automation Equipment

On Track

GD_17

Distribution

Management Center

Distribution Management Center:

Volume vs 2023 Goal: The Distribution Management Center Project is not scheduled for 2023.

Key Actions: No construction action will be taken on this program in 2023. BVES will perform project planning in 2023.

Line Removals (In HFTD) GD_18

Not Started

No Planned Projects

Line Removals (In HFTD):

Volume vs 2023 Goal: BVES does not have any planned line removals in HFTD in 2023.

Key Actions: N/A.

Other Grid Topology Improvements to Minimize Risk of Ignition GD_19

GD_19
Tree Attachment
Removal Program
Ahead of Plan

Covered Conductor Replacement Program:

Volume vs Q3 2023 Goal: BVES planned to complete 50 tree attachment removals in Q3. BVES was able to complete 114 tree attachments removals by the close of Q3. BVES plans to remove 100 tree attachment removals in 2023.

Key Actions: BVES was able to complete 31 tree attachment removals in Q3 for a YTD total of 114 removals. BVES is has exceed its 2023 target.

Other Grid Topology Improvements to Mitigate or Reduce PSPS Risk GD 20

Captured Through Other Programs

Other Grid Topology Improvements to Mitigate or Reduce PSPS Risk:

Volume vs Goal: The objectives of this initiative are achieved through BVES's installation of system automation equipment initiatives.

Key Actions: N/A.

Not Started Completed Ahead of Plan On Track Off Track

Other Technologies and Systems Not Listed Above GD_21

BVPP Phase 4 Upgrade Project

Not Started

BVPP Phase 4 Upgrade Project:

Volume vs 2023 Goal: The BVPP Phase 4 Upgrade Project is not scheduled for 2023.

Key Actions: No construction action will be taken on this program in 2023. BVES will perform project planning in 2023.

Other Technologies and Systems Not Listed Above GD_22

Safety and Technical Upgrades to Maltby Substation

Not Started

Safety and Technical Upgrades to Maltby Substation:

Volume vs 2023 Goal: The Safety and Technical Upgrades to Maltby Substation is not scheduled for 2023.

Key Actions: No action will be taken on this program in 2023. BVES will perform project planning in 2023.

Other Technologies and Systems Not Listed Above GD_23

Safety and Technical Upgrades to Lake Substation

Not Started

Safety and Technical Upgrades to Lake Substation:

Volume vs 2023 Goal: The Safety and Technical Upgrades to Lake Substation is not scheduled for 2023.

Key Actions: No action will be taken on this program in 2023. BVES will perform project planning in 2023.

Other Technologies and Systems Not Listed Above GD_24

Safety and Technical Upgrades to Village Substation

Not Started

Safety and Technical Upgrades to Village Substation:

Volume vs 2023 Goal: The Safety and Technical Upgrades to Village Substation is not scheduled for 2023.

Key Actions: No action will be taken on this program in 2023. BVES will perform project planning in 2023.

Grid Design, Operations & Maintenance

Asset Inspection
GD_25
Detailed Inspection
On Track

Detailed Inspection:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 88 circuit miles of inspection by the end of Q3. BVES was able to complete 89 circuit miles by the end of Q3.

Key Actions: BVES was able to complete a YTD total of 89 circuit miles of inspection by end of Q3.

Asset Inspection
GD_26
Patrol Inspection
On Track

Patrol Inspection:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 158 circuit miles of inspection by the end of Q3. BVES was able to complete 158 circuit miles by the end of Q3.

Key Actions: BVES was able to complete 49 circuit miles of inspection with a YTD total of 158 circuit miles of inspection.

Asset Inspection
GD_27
UAV Thermography
On Track

UAV Thermography:

Volume vs 2023 Goal: BVES planned to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023

Key Actions: BVES was able to complete 205.2 circuit miles of inspection in Q3.

Asset Inspection
GD_28
UAV HD Photography /
Videography
On Track

UAV HD Photography / Videography:

Volume vs 2023 Goal: BVES plans to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023

Key Actions: BVES was able to complete 205.2 circuit miles of inspection in Q3.

Asset Inspection
GD_29
LiDAR Inspection
On Track

LiDAR Inspection:

Volume vs 2023 Goal: BVES plans to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023

Key Actions: BVES was able to complete 205.2 circuit miles of inspection in Q3.

Undergrounding of
Electric Lines and/or
Equipment
GD_3
Minor Undergrounding
Upgrades Projects
On Track

Asset Inspection

GD 30

3rd Party Ground Patrol

Off Track

3rd Party Ground Patrol:

Minor Undergrounding Upgrades Projects:

Volume vs 2023 Goal: BVES plans to conduct 205.2 circuit miles of inspection in Q3. BVES annual target is 205.2 circuit miles in 2023 **Key Actions:** BVES completed 0 circuit miles of inspection in Q3 due to scheduling issues. BVES will complete the 205.2 miles of inspection at the beginning of Q4.

Volume vs 2023 Goal: BVES conducts undergrounding on an as needed

basis. There were no proposed or initiated undergrounding projects in Q3.

Key Actions: No undergrounding projects were proposed or initiated in Q3.

Asset Inspection
GD_31
Intrusive Pole
Inspection
On Track

Intrusive Pole Inspection:

Volume vs 2023 Goal: BVES plans to conduct 850 poles intrusively inspected in Q3. BVES annual target is 850 poles intrusively inspected in 2023

Key Actions: BVES was able to complete 850 intrusive inspections by Q3.

Asset Inspection
GD_32
Substation Inspections
On Track

Substation Inspections:

Volume vs Q3 2023 Goal: BVES planned to complete 36 substation inspections in Q3. BVES was able to complete 39 substation inspections in Q3.

Key Actions: BVES was able to complete 39 substation inspections with a YTD total of 117 substation inspections. BVES is currently on track for its target in 2023.

Equipment Maintenance and Repair GD_33 On Track

Equipment Maintenance and Repair:

Volume vs 2023 Goal: This is an as needed program for BVES and covers all maintenance of equipment in BVES service territory.

Key Actions: BVES performed as needed maintenance throughout the first quarter of 2023.

Grid Design, Operations & Maintenance

Asset Management and **Inspection Enterprise** System(s) GD 34 Distribution **Management Center**

Asset Management and Inspection Enterprise System(s):

Volume vs 2023 Goal: The Asset Management and Inspection Enterprise System is an ongoing activity for BVES. Currently its systems are standalone but due to BVES's size this is not a major concern.

Key Actions: BVES continue to evaluate the need for automate and master systems as it relates to asset management and inspection.

Quality Assurance / **Quality Control** GD 35

Asset Quality Assurance / Quality Control

On Track

Asset Quality Assurance / Quality Control:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 15 asset QCs on WMP work by the end of Q3. BVES was able to complete 15 QCs by the end of Q3.

Key Actions: BVES was able to complete 5 asset QCs in Q3 with a YTD total of 15 QCs in 2023. BVES is currently on track for 2023.

Open Work Orders GD 36

Asset Open Work Orders

On Track

Asset Open Work Orders:

Volume vs 2023 Goal: For 2023 BVES has a goal to have no work orders exceeding the GO 95 timeframe.

Key Actions: BVES did not have any work orders that exceeded the GO 95 timeframe in Q3.

Equipment Settings to Reduce Wildfire Risk GD 37

On Track

Equipment Settings to Reduce Wildfire Risk:

Volume vs 2023 Goal: For 2023 BVES plans to review its equipment settings on a regular basis and evaluate the need for modified settings.

Key Actions: BVES reviewed the equipment settings in Q3.

Grid Response Procedures and Notifications:

Volume vs 2023 Goal: For 2023 BVES plans to review and if necessary, update its procedure. This will be an annual process **Key Actions:** BVES began to review its procedure in Q3.

Grid Response Procedures and Notifications GD 38

On Track

Personnel Work **Procedures and Training** in Conditions of Elevated Fire Risk GD 39

On Track

Distribution Pole Replacement and Reinforcement GD 4 **Distribution Pole** Replacement and Reinforcement **Ahead of Plan**

Workforce Planning GD 40 **Asset Workforce Planning** On Track

Distribution Pole Replacement and Reinforcement GD 5 Radford Line **Replacement Project** Off Track

Personnel Work Procedures and Training in Conditions of **Elevated Fire Risk:**

Volume vs 2023 Goal: For 2023 BVES plans to review and if necessary, update its procedure. This will be an annual process. BVES will also verify the training of all responsible staff members. Key Actions: BVES began to review its procedure in Q3.

Distribution Pole Replacement and Reinforcement:

Volume vs 2023 Goal: BVES planned to complete a total of 60 pole replacements in Q3. BVES was able to complete 77 pole replacements in Q3. BVES annual target is 200 pole replacements and reinforcements in 2023.

Key Actions: BVES was able to complete 77 pole replacements in Q3 with a YTD total of 309 pole replacements.

Asset Workforce Planning:

Volume vs 2023 Goal: For 2023 BVES has a goal to verify that the wildfire related positions are appropriately staffed. This review is conducted quarterly

Key Actions: BVES reviewed and verified that the appropriate staffing levels exist for wildfire related positions.

Distribution Pole Replacement and Reinforcement (Radford Line Replacement Project):

Volume vs 2023 Goal: BVES planned to replace 30 poles in Q3. The program target for Radford Line Replacement Project pole replacement is 70 by the end of 2023

Key Actions: BVES scheduled 30 pole replacements in Q3. BVES replaced zero poles in Q3. The pole replacement schedule for Radford is contingent on the US Forest Service permitting process.

Not Started Completed Ahead of Plan On Track Off Track

Grid Design, Operations & Maintenance

Replacement and
Reinforcement
GD_6
Evacuation Route
Hardening Project
Exceeded Target

Distribution Pole

Transmission Pole/Tower Replacement and Reinforcement GD_7 Not Applicable

Asset Quality Assurance / Quality Control:

Volume vs Q3 2023 Goal: BVES planned to complete a total of 100 poles hardened with Wire Mesh in Q3. BVES was able to complete 113 poles hardened with Wire Mesh Q3.

Key Actions: BVES was able to complete 113 poles hardened with Wire Mesh in Q3 with a YTD total of 909 poles hardened with wire mesh. BVES has exceeded its target for 2023.

<u>Transmission Pole/Tower Replacement and Reinforcement:</u> **Volume vs 2023 Goal:** BVES does not own or operate any transmission assets.

Key Actions: N/A.

Traditional Overhead
Hardening
GD_8
On Track

Traditional Overhead Hardening:

Volume vs 2023 Goal: This is an as needed program for BVES. There is a budget allocation for the year based on history but no specifically tracked tasks. Overhead hardening work is performed as needed in response to inspection findings and emergent conditions.

Key Actions: BVES conducted as needed maintenance throughout Q3.

Emerging Grid Hardening Technology Installations and Pilots GD_9

Not Started

Emerging Grid Hardening Technology Installations and Pilots:

Volume vs 2023 Goal: Currently no projects in the initiative. BVES will discuss opportunities with partner utilities on the effectiveness of such technologies.

Key Actions: No project activity is planned for 2023 in this area.