This submission serves as a response to the data request (DR) issued by the Wildfire Safety Division (WSD) on March 13, 2020. Note that there is a second tab of this spreadsheet which is referenced below. Also, this summission includes an attached GIS file "BVES_Faults_CoveredWire.gdb"



A. Item Index					
[For CPUC tracking purposes. Please					
reference this item index with the					
response provided.]	C. Relevant section of WMP	D. Rele	E. Relev	F. Specific Data request	BVES Response
				Describe the change between Bear Valley's 2019 and 2020 WMP submission (i.e. programmatic or changes in initives changes in 2019 but not kept in 2020; were there strategies or tactics used in 2019 that	The 2020 WMP built on, and levererged lessons learned from, the 2019 WMP. With a few exceptions, most programs, strategies, and tactics remain in place, on-track, and continue. - The Exactor inspection program was found to have only identified a few deficiences. That program is paused, allowing us to better allocate resources to more effective programs. - The Covered Conductor Pilot program was completed and BVES found the use of covered conductor to be an effective and appropriate program going forward. The Pilot is done, but BVES is now beginning its long-term 4K and 34K covered conductor replacement program. - The Pineknot substation upgrade is complete. The Palomino substation is planned for being upgraded in 2020. - As a cost saving measure, the Radford Covered Conductor project was divided into a design phase and a construction phase. The design phase was completed in 2019 and the construction phase is
BVES-43900-L-612	2.1 Lessons Leanred	NA	NA	changed in 2020)?	planned to begin in 2020. BVES has not tracked risk levels to the circuit level only to the service area level. BVES's service area
BVES-43900-Z -663	NA	NA	NA	Submit data for circuit risk levels for all transmission lines and distribution lines.	is only 32 square miles (much of which is a large lake) and in the past it was not deemed cost-effective or adding significant wildfire mitigation value to track the risk levels more granularly for such a small (mostly homogenous) service area. BVES will consider shifting to this level of detail in the future. BVES does not have sufficient time or resources to create this data in the short time given for data request responses.
BVES-43900-Z -664	NA	NA	NA	Submit locations for near misses (areas where damage and/or faults nearly caused a fire).	BVES has not had any near misses.
BVES-43900-Z -665	Various	NA	NA	Submit locations of asset faults.	See included GIS file, BVES_Faults_CoveredWire.gdb BVES contracts out vegetation management services. The contract and project encompass the entire
BVES-43900-Z -666	5.2.2	NA	NA	Submit locations of vegetation projects (completed in the last 5 years and planned for the future).	32 square mile — most of which is a large lake) service area, which is designed to ensure the entire service area is covered by the service no less than every three years. BVES has not tracked risk index data as attributes associated with transmission (BVES has no transmission) and distribution lines. BVES will consider shifting to this level of detail in the future. BVES
BVES-43900-Z -667	5.2.2	NA	NA	Submit vegetation risk index data as attributes associated with transmission and distribution lines.	does not have sufficient time or resources to create this data in the short time given for data request responses.
	6.4: Current baseline state of service territory and				
BVES-43900-Z -668	utility equipment	NA	NA	Submit line data showing the current locations of covered conductors.	See included GIS file, BVES_Faults_CoveredWire.gdb All our "asset faults" are non-PSPS related (BVES has never had a PSPS event).
BVES-43900-Z -669		NA	NA	Submit point locations for any non-PSPS-related damage locations.	Air our asset ratits are non-reservated (bytes has never had a PSPS event). See included GIS file, BVES_Faults_CoveredWire.gdb
BVES-43900-Z -670	6.4: Current baseline state of service territory and utility equipment	NA	NA	Submit any remaining data (not previously submitted) for circuit risk levels (including vegetation risk index data) for all transmission lines and distribution lines	BVES has no remaining data (not previously submitted) for circuit risk levels. BVES has not tracked risk levels to the circuit level only to the service area level. BVES's service area is only 32 square miles (much of which is a large lake) and in the past it was not deemed cost-effective or adding significant wildfire mitigation value to track the risk levels more granularly for such a small (mostly homogenous) service area. BVES will consider shifting to this level of detail in the future. BVES does not have sufficient time or resources to create this data in the short time given for data request responses.
	5.3.9 Emergency Planning				This question was asked in the previous Data Request (BVES-43895-E-402). The following answer that was provided as a response remains valid: "BVES has restructured the Plan to appropriately include the discussion on emergency planning and preparedness under Section 5.3.9 based on the Attachment 1 framework. The associated Table 29 is also included and updated in the revised WMP and supplemental
BVES-43900-E-671	and Preparedness	NA	NA	included in Bear Valley's WMP? Provide all of BVES' vegetation management procedures relating to	workbook. Please see refiled Plan and Data Request response submitted on 3/6/2020."
BVES-43900-I-748	5.3.5	NA	NA	reducing wildfire risk.	See tab "VM Procedures" below
BVES-43900-1-749	5.3.5	NA	NA	Provide BVE5' "slash" management procedures.	Once trees are trimmed, if on private property, the slash or mulch is first offered to the property owner. If they do not want it, it is removed to a disposal yard, an authorized landfill, other private property in which the land-owner uses for ground cover, or green waste dumps. The specific method or site varies based on location of trimming and market variations in cost to the Vegetation Management contractor.
8423433004743				Tronde 2123 South management procedures.	
					During a major storm event or other disaster, Contractor shall be capable of working extended hours and on weekends and holidays as necessary to clear lines as directed by BVES Representative.
BVES-43900-1-750	5.3.5	NA	NA	How does BVES ensure contractors are available or on stand-by for emergency vegetation clearance?	When the BVES Representative requests Contractor vegetation clearance services to clear fallen trees and branches from BVES's facilities in response to an emergency event, such as a major storm, Contractor shall mobilize as soon as possible to the designated area and be onsite within a hours of the request. Overtime may be authorized for emergency vegetation management action. If overtime is necessary, Contractor shall provide a telephone number where a responsible individual may be contacted at any hour to receive notification that emergency vegetation clearance is needed.
				What is BVES' timeline for implementing LiDAR for vegetation	BVES contracted a LiDAR inspection that begin in Auguest, 2019. The first inspection was completed and the data assessement result is due this month (March, 2020). BVES currently plans to conduct
BVES-43900-I-751	5.3.5	NA	NA	inspections?	LiDAR ispections of the all of its lines each year.
BVES-43900-1-752	5.3.5	NA	NA	What percentage of vegetation work is audited?	10% is specifically audited yearly by the director, managers, and supervisors. Additionally, all BVES employees live in our relatively small service area (32 square miles) and constantly are looking at lines and vegetation as they go about their daily lives this results in a non-trivial number additional looks, by our entire staff, at the status of our tree trimming program on a daily basis.
					BVES requires that all personnel employed at the jobsite or in support of the work are properly trained, skilled, qualified, certified, and/or licensed as required by applicable laws, codes, and/or regulations to perform assigned tasks. That all employees and subcontractors performing overhead and/or underground transmission and distribution line work are qualified to perform the work per California Code of Regulations, Title 8 Chapter 4, Subchapter 5, Electrical Safety Orders and comply with the requirements of such orders as well as other applicable Title 8 requirements.
BVES-43900-1-753	5.3.5	NA	NA	What are the qualifications required by BVES for inspectors and tree crew?	BVES' contracted vegetation management workers additionally meet the following requirements: - QLCA - Line Clearance qualified/Certification – Meeting Ansi 133/TCIA accredited trainer EHAP - Electrical Hazard Awareness - CPR Certification – Min 1 per crew - Safety Training program including Code of Safe Practices , HIPP, IIPP, First Aid and CPR - Contractors License C61/D49

				Т	
BVES-43900-1-754	5.3.5	NA	NA	Does BVES enforce pole brushing or pole clearing as part of the VM program? If so, provide such procedures or a description of such if no procedures svist.	BVES's Vegetation Management contractor will clear out to 10 feet around the base of any poles on our request. The Service area is almost entirely alpine forest, and while there is an abundance of trees, there is little brush around our poles. Our service area is small (approximately 32 square mile) and our crews, inspectors and other staff routinely work near, or drive by almost all our poles regularly and the teams are trained to look for any excessive brush, in the limited locations it could become an issue, and take appropriate action to clear around the pole if needed.
					Annual weed abatement spreading pelleted weed killer inside/outside 13 Substations in conjunction with Garstin location.
					Annual weed abatement clean up inside/outside 13 Substation, cutting down weeds, raking up, disposal, within 20ft perimeter of fence line/clear path to gate.
BVES-43900-I-755	5.3.5	NA	NA	What specific procedures or practices does BVES enforce for substation VM2	Perform second, later ad-hoc weed abatement clean up inside/outside 13 Substaions, cutting down weeds, raking up, disposal, within 20ft perimeter of fence line/clear path to gate.
				What defensible space does BVES manage around substations regarding	BVES maintains 20 feet defensible space around substations. Additionally, substation defensible space
BVES-43900-1-756	5.3.5	NA	NA	vegetation? Does BVES' current vegetation work tracker also keep track of individual	is verified by the local fire department.
BVES-43900-I-757	5.3.5	NA	NA	trees?	BVES' current vegetation work tracker tracks individual trees. BVES uses the following (internally as well as with the Vegetation Management contractor):
				How does BVES prioritize vegetation work (i.e. prioritization score	Discrepancies will be designated and corrected as follows: • Emergency (Priority 1) vegetation orders will be corrected immediately (or mitigated to reduce the priority level to at least Priority 2). • Urgent (Priority 2) vegetation orders will be corrected within 30 days. • Routine (Priority 3) vegetation orders will document non urgent items that will be addressed during
BVES-43900-I-758	5.3.5	NA	NA	similar to Rule 18, risk ranking, etc.)?	the regular tree trimming cycle.
BVE5-43900-E-780	2.1	NA	NA	Describe the change between Bear Valley's 2019 and 2020 WMP submission (i.e. programmatic or changes in initives changes in 2019 but not kep tin 2020; were there strategies or tactics used in 2019 that changed in 2020)?	The 2020 WMP built on, and levererged lessons learned from, the 2019 WMP. With a few exceptions, most programs, strategies, and tactics remain in place, on-track, and continue. - The Exactor inspection program was found to have only identified a few deficiences. That program is paused, allowing us to better allocate resources to more effective programs. - The Covered Conductor Pilot program was completed and BVES found the use of covered conductor to be an effective and appropriate program going forward. The Pilot is done, but BVES is now beginning its long-term 4kV and 34kV covered conductor replacement program. - The Pineknot substation upgrade is complete. The Palomino substation is planned for being upgraded in 2020. - As a cost saving measure, the Radford Covered Conductor project was divided into a design phase and a construction phase. The design phase was completed in 2019 and the construction phase is planned to begin in 2020.
BVES-43903-Y-9	6.6: Planned 2020 WMP initiative activity per year	NA	NA	Provide planned initiative data at the most granular level possible for each initiative activity (e.g., each asset location for each activity under an initiative). The exact schema for the spatial data can be found in the attaced excel file, "20200311_Initiative_schema", in the sheet "Initiative schema for utilities". The priority for each field is liste in the "priority" column. An example of the table is provided in the sheet "Initiative Template". Table should be organized as shown in "Initiative Template" sheet with the column names matching "Field Name Shapefile" column in the "Schema" sheet. Each field is explained in the "Field description" column, and type of data for each field is in the "Field Type". Attached to this dataset should be lat/lon points corresponding to each row in the data	BVES has not previously broken down initiatives more granularly than by its service area. BVES will consider doing so in the future. Currently this data does not exist and would be impossible to create this GIS file with BVES' limited GIS resources and in the time requre
BVE5-43903-Y-10	5.3.4 Asset management and inspections	NA	NA	Provide asset spatial data at the individual asset level for each of the asset categories listed (substations, weather stations, capacitor banks, conductors, poles, transmission lines and distribution lines). The exact schema for the spatial data can be found in the attaced excel file, "20200311_Asset_schema", in the sheets "Asset schema for tuils - points" and "Asset schema for utils - lines". The priority for each field is listed in the "priority" column. An example of the table is provided in the "Asset schema for utils sheets. Table should be organized as shown in "Asset Template" sheets with the column names matching "Field Name Shapefile" column in the "Schema" sheet. Each field is explained in the "Field Type". Attached should be two spatial files, one for points data and one for lines data, where each dataset should have its respective shape features (lat/lon points or lines) corresponding to each row in the data	BVES has not tracked this data in GIS. BVES does not have sufficient time or resources to create this data and GIS file in the short time given for data request responses.
BVES-43903-Y-19	6.1 Recent weather patterns and use of PSPS		NA	Provide PSPS event data at the circuit level (i.e., each circuit shut- off in an event should have its own row in the shapefile dataset). The exact schema for the spatial data can be found in the attaced excel file, "2020303.9 PSPS schema", in the sheet "PSPS Schema for utilities". Risk drivers" should be the same across circuits in an event, but all other values should be unique to each circuit. The priority for each field is listed in the "priority" colume. An example of the table is provided in the sheet "PSPS Event Template". Table should be organized as shown in "Example onlyPSPS Event Template" sheet with the column names matching "Field Name Shapefile" column in the "Schema" sheet. Each field is explained in the "Field description" column, and type of data for each field is in the "Field dyee", and priority of data being received by CPUC is in the "Priority" column	BVES has never had a PSPS event.

(Т	1	1	I	
			WMP:		
			Summ		
			arized		
			risk		
			map:		
			Opera		
			tion		
			wildfir		
			e risk	Provide the most recent map of overhead distribution,	
				transmission, and substation facilities (as was provided earlier) in	
				high-fire threat regions with additional fields for	
			model	ingli ine tineat regions with additional fields form	
				1. Ignition probability – projected likelihood of target asset causing	
				an ignition in the next year $(0.0 - 1.0)$	
				 Failure probability – projected likelihood of target asset failing in 	
				the next year $(0.0 - 1.0)$	
				 Wildfire spread and consequence score (normalized from 0.0 – 	
			~		
				 1.0) – relative ability ignition spread and quantity of homes or timber affected if ignition occurs 	
			~	 Prioritization ranking of assets for maintenance – calculated 	
			errorts	ranking of assets for prioritizing asset maintenance, upgrades, and	
			ŀ.	equipment replacement. This is a percentile ranking with 99th	
	6.4: Current baseline			percentile being highest priority and 0th percentile being lowest	BVES has not tracked the data in the additional fields and thefore can not include it in GIS at this time.
	state of service territory		ed to	priority for asset maintenance	BVES does not have sufficient time or resources to create this data and GIS file in the short time given
BVES-43903-Y-20	and utility equipment	NA	on		for data request responses.

BUIS Vegetation Management Procedures Contractor will provide all the necessary supervi

 A summaries and a Accession in which the